

SCHEDULE OF COMPLETION OF WORKS - MISCELLANEOUS WORKS

SN	Name of Work	Estimate in Rs Lacs	Approval of concept drawing	Submission drawing by M/s G.S.A.	Submission of bid document by G.S.A.	AA by PIMS	Floating of tenders.	Opening of tender	Date allotment	Expected time	Target Date	Remarks
1	HVAC	850.00	Approved	13/02/03	11/08/03	18/07/03	1/09/03	15/10/03	3/2/2004	(12 months)	2/14/2005	Allotted & Mobilisation Adv. Given but work not started.
2	Providing & installing 2 No. Tube well size 400×200mm	13.00	-do-	13/03/03	11/08/03	11/09/03	03/09/03	30/10/03	5/30/2004	(06 months)	10/15/2004	Revised formal approval given but still work has not been allotted by PHSC.
3	Water supply pumps & filtration equipment	43.00	-do-	23/09/03	09/10/03	22/10/03	20/12/03	22/01/04	4/20/2004	(06 months)	10/20/2004	Work still not started by the contractor
4	Steam Boiler	26.00	-do-	23/09/03	09/10/03	22/10/03	20/12/03	22/01/04	5/30/2004	(06 months)	10/31/2004	Tender received & opened by PHSC on 10.3.04 but works still not
5	Laundry equipment	60.00	-do-	08/12/03	08/12/03	22/10/03	20/12/03	2/9/2004	4/21/2004	(06 months)	10/21/2004	Work still not started by the contractor
6	Medical gases	120.00	-do-	15/09/03	15/09/03	22/10/03	20/12/03	22/01/04	4/20/2004	(06 months)	10/20/2004	Work still not started by the contractor
7	CSSD	80.00	-do-	08/12/03	08/12/03	22/10/03						Court Case
8	Sewerage Treatment Plant	65.00	Approved	10/01/04	10/01/04	6/10/2004	6/20/2004	7/20/2004	7/31/2004	(06 months)	1/31/2005	Tender documents lying with PHSC for checking
9	Kitchen Block	40.00	Approved	2/10/2004	2/27/2004	6/10/2004	6/20/2004	7/20/2004	7/31/2004	(06 months)	1/31/2005	Tender documents lying with PHSC for checking
10	Elevetors of Main College	250.00	Approved				9/30/2003	10/30/2003	4/5/2004	(10 months)	2/15/2005	Work still not started by the contractor
11	Steam piping	25.00		1/8/2004	1/8/2004	6/10/2004	6/20/2004	7/20/2004	7/31/2004	(06 months)	1/31/2005	Tender documents lying with PHSC for checking
12	132 KV Substation	250.00	PSEB									The case of feasibility clearance is lying with CE, Comm., PSEB, Patiala.