

SN	Name of work	Description.	Amount in lacs	Work done up to 30.4.04	Date of start of work.	% Complete d up to 30.4.04	Date of completio n as per agreemen t.	Target date of completion.	Require ment of funds (in Lac)	Remarks
1	2	3	4	5	6	7	8	9	10	11
1	Medical College /Hospital	Construction of Hospital/ Medical College building at P.I.M.S. Complex, Jalandhar. Allotted to LT	7120.00	5531.00	25.10.2001	82%	25.04.2004	30.4.2005	1589.00	Work will be completed on 31.03.2005 subject to the condition that H.V.A.C. work and other essential services will start and completed within the scheduled period